BRUHATH BANGALORE MAHANAGARAPALIKE
YELAHANKA ZONE
1ST AND FINAL BILL

Name of work: Providing Pump and Motor and PVC pipe line in ward no. 05 Surrounding area Byatarayanapura Sub Division

Work Order No: BBMP/EE/BTP/WO/207/2019-20 dt: 29-02-2020

JOB NUMBER: 005-20-000013

Estimate Cost: 50.00 lakhs.

As No: AS/CE(YNK)/91/2019-20 dt:15-10-2019

Ts No :TS/ SE(YNK) /04/2019-20 dt :06-12-2019

Name of Contractor : Sri. T Nataraj

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
1	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings								
	For Motor 12.5HP 25 Stage	No							
	Agrahara Bajigar layout		1				1.00		
	Sampighalli Police Qutres		1				1.00		
	Bellahalli Main Road Under the Chamber		1				1.00		
							3.00	55849.86	**167550.00**
a	For Motor 15 HP 30 Stage								
	Agrahara layout 9th Cross	No.	1				1.00		
	Vinayakanagara 1st Main 5th Cross Near Appt		1				1.00		
	Agrahara layout 1st main 14th Cross		1				1.00		
							3.00	62863.02	**188589.00**
B	17.5HP 30 Stage								
	SLV Appt Road (Kattigenahalli)	No.	1				1.00		
	Bellahalli Main Road Near Appt		1				1.00		
	Kattigenahalli Near Muneshwara Temple		1				1.00		
							3.00	71404.74	**214214.00**
C	20 HP 40 Stage								
	Chamundi Layout Kattigenahalli	No.	1				1.00		
	Agrahara Layout 17th Cross		1				1.00		
	Kogilu Village Chamundi Badavane		1				1.00		
							3.00	89689.05	**269067.00**
2	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 20HP with star delta starter (MR)								
	Basavalingappa nagara	No.	1				1.00		
	Palanahalli Near Appartment		1				1.00		
	Palanahalli Thota		1				1.00		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	Babangara 2nd Cross 2nd Stage		1	3.00			3.00		
	Srinivaspura Near Hemanna Temple		1	3.00			3.00		
	Kogilu Near School Compound		1	3.00			3.00		
	Thirumenahalli Main Road		1	3.00			3.00		
	Palanahali lake		1	3.00			3.00		
	Agrahara Layout Near Balaji layout		1	3.00			3.00		
	Kogilu Layout Tippunagara		1	3.00			3.00		
	Kogilu Layout 8th Cross		1	3.00			3.00		
	Kogilu Layout 7th Cross		1	3.00			3.00		
	Kogilu Krishnanagaa		1	3.00			3.00		
	Poojamahalakshmi Layout		1	3.00			3.00		
	Chamundi Layout Kogilu		1	3.00			3.00		
	Muneshwara Layout Kattigenahalli		1	3.00			3.00		
	Dwarakanagara 5th Main		1	3.00			3.00		
	Vinayakanagara 1st Main 1st cross		1	3.00			3.00		
	Vinayakanagara 3rd Main		1	3.00			3.00		
	Dwarakangara Srirama Temple Road		1	3.00			3.00		
	Ambedkarnagara kattigenahalli		1	3.00			3.00		
	Datta layout		1	3.00			3.00		
	Sirinagara		1	3.00			3.00		
	Chokkanahalli bus Stop		1	3.00			3.00		
	Noornagara Main Road		1	3.00			3.00		
	Kogilu Layou 1st Main 3rd Cross		1	3.00			3.00		
	Agrahra layout Harihara Temple Near		1	3.00			3.00		
	Agrahara layout Kallappa reddy House Road		1	3.00			3.00		
	Agrahara layout Thirumenahalli Main Road		1	3.00			3.00		
	Bellahalli Near Masjid		1	3.00			3.00		
	Anandanagara (Vinayakanagar)		1	3.00			3.00		
	Vinayakanagar Near Overhead Tank		1	3.00			3.00		
	Sampigehalli Near Burial Ground		1	3.00			3.00		
	Jakkur Near RO Plant		1	3.00			3.00		
	Telecom Layout Near Park		1	3.00			3.00		
	Winn Field Garden Park		1	3.00			3.00		
	kattigenahalli Masjid Road		1	3.00			3.00		
							150.00	148.50	**22275.00**
12	Supplying and laying of L.T.U.G Cable having aluminiumconductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554)								
	Kogilu Layout Tippu nagara	Mtr	1	95.00			95		
	Palanahalli lake		1	42.00			42		
	Srirampura Near Muneshwara temple		1	38.00			38		
	Jakkur School Near Compound Wall		1	28.00			28		
	Venkateshwara Nagara		1	48.00			48		
				Actiual Qty			251.00		
				Limited to			**250.00**	168.25	**42063.00**
							Total of Other SR Items including GST Unit Rate(Sl No. 10 to 12)		**213938.00**
							Total of PWD SR 2018-19 Items(Sl No. 1 to 9)		**4232357.00**
							Grand Total		**4446295.00**
13	For 12% GST for Only PWD SR-2018-19 items								**507883.00**
								Total	**4954178.00**

Assistant Engineer
Ward No.05

Asst. Executive Engineer
Byataravanapura Sub division